



Timeline for 2015 Street/Utility Improvements

Below is a tentative timeline for the City of New Richmond's 2015 Street/Utility Improvements. Please note that this timeline is subject to change, especially given the unpredictability of the weather. This timeline will be updated if any changes occur. **Information Current As Of: August 7, 2015**

TENTATIVE DATE	TASK	STATUS
Week of June 15 - Week of August 10	Preliminary Design	In Progress
July 30 from 5-7:00 pm at the Civic Center	Public Open House	Complete
Week of August 3 - Week of August 10	Ad for Bids Runs	In Progress
Week of August 10 - Week of August 17	Bidding	
August 20	Open Bids	
August 24	City Awards Contract	
Week of August 24	Contracts/Submittals	
Week of September 7	Preconstruction Meeting	
Week of September 14 - Week of Nov. 9	Construction	

Please contact Jeremiah Wendt, Public Works Director for the City of New Richmond, with any additional questions. He can be reached at 715-246-4268 or jwendt@newrichmondwi.gov.