

2021 Street & Utility Projects
Update 06/24/2021

E 8th Street

Highlights from this past week:

- Contractor pulverized and removed existing street as well as curb and gutter.
- Contractor has been working on installing new water main and plans to finish with it this week.
- Soil testing is in progress.

Upcoming work:

- Contractor will start storm sewer installation next week.

S Pierson Avenue

- Contractor plans to start on this portion of the project in August.