

**2021 Street & Utility Projects  
Update 07/01/2021**

**E 8<sup>th</sup> Street**

**Highlights from this past week:**

- Contractor has finished water main installation.
- Contractor has been working on storm sewer and expects to be done with it next week.

**Upcoming work:**

- Road crew is tentatively scheduled to start the week of July 12. The road crew will also be doing retaining wall removal.

**S Pierson Avenue**

- Contractor plans to start on this portion of the project in August.