

2021 Street & Utility Projects
Update 07/22/2021

E 8th Street

Highlights from this past week:

- Contractor has been grading and doing curb/retaining wall removals along 8th Street and Oak Street and will move to Riley Avenue next. This work should be done Monday (7/26).

Upcoming work:

- New curb will be staked next Tuesday and Wednesday (7/27 & 7/28) and contractor anticipates curb installation will take place on Thursday and Friday (7/29 & 7/30).

S Pierson Avenue

Upcoming work:

- Clearing/grubbing (tree removal) will begin Friday (7/23).
- Traffic control will be placed Friday (7/23).
- Contractor plans to pulverize road on Monday (7/26) and possibly start with curb removals.
- Digging for utility work will begin Tuesday (7/27) and will start on Odanah Ave. There will not be resident access to 305 Odanah Tuesday and Wednesday (7/27 & 7/28). Odanah will be one lane (temporarily) beginning Tuesday (7/27).