

2021 Street & Utility Projects
Update 08/26/2021

E 8th Street

Highlights from this past week:

- Crew is about 95% done with restoration work.
- Contractors are working on driveway cleanup and asphalt patching.
- Temporary street signs are up but will be replaced with new signs soon.

Upcoming work:

- Contractor will finish restoration work by next Tuesday.
- Second lift of asphalt is scheduled to be installed Monday and Tuesday of next week (slight delay because of rain/forecast). This could be delayed if there is more rain next week.

S Pierson Avenue

Highlights from this past week:

- Contractor has started installing all storm sewer main and completed water main.
- Contractor is working on water and sewer lateral replacements.

Upcoming work:

- Contractor will be working on water lateral connections and finishing storm sewer through next Wednesday.
- Underground electrical work will be done after lateral replacements. Road grading will follow after that.