

2021 Street & Utility Projects
Update 09/02/2021

E 8th Street

Highlights from this past week:

- Second lift of asphalt was placed Saturday.

Upcoming work:

- Only minor restoration and a few punch-list items remain.

S Pierson Avenue

Highlights from this past week:

- Contractor is completing storm sewer work and lateral replacements; should be completed this afternoon.

Upcoming work:

- Underground electrical work will take place next week.
- Staking for road work will take place the end of next week.
- Tentative schedule for remainder of project:
 - Road Grading - week of September 13th
 - Concrete curb/gutter/sidewalk – week of September 20th
 - Fine grading and base course of asphalt – week of October 4th
 - Backfilling/restoration/second lift of asphalt – week of October 11th