

Jefferson/Marshall Weekly Project Update
10/15/2020

Highlights from this past week:

- Asphalt driveways have been paved.
- Trails have been paved.
- Concrete contractor finishing up their work.

Upcoming work:

- Parking lots will be fine-graded next Tuesday and binder course of asphalt will be placed on Wednesday.
- Asphalt wear course of roads and parking lots scheduled for next Thursday and Friday (10/22 and 10/23).
- Restoration crews will be in place on Monday.
- Contractor will be installing street signs over the next week.