Jefferson/Marshall Weekly Project Update 10/2/2020

Highlights from this past week:

- Contractor has been finishing up concrete work (driveway aprons, curb patches).
- Grading crew has been fine grading roads and addressing all soft spots.

Upcoming work:

- Asphalt binder course will be placed beginning today. Patches on Hospital Road and W Fifth St will be done as well.
- Restoration work along rights-of-way will begin after binder course has been placed.
- Trails will be paved either the week of October 5 or October 12.

Reminders:

• Residents should continue to park on E or W Lincoln or along W Fourth Street. Once the binder course has been placed, residents will be notified that they will have access to their driveways again.