

Jefferson/Marshall Weekly Project Update
10/8/2020

Highlights from this past week:

- Asphalt binder course was laid.
- Driveways have been prepped. Concrete driveways have been poured.
- Contractor continues restoration work along rights-of way.
- Asphalt Contractor currently paving driveways.
- Electrical groundwork on path to Monette Park has been completed.
- Patches on Hospital Road and W Fifth Street have been paved.

Upcoming work:

- Trails will be paved beginning Saturday (10/10).
- Concrete Contractor will be installing apartment building parking lot aprons next Monday and Tuesday. Parking lots will be fine-graded on Wednesday and binder course of asphalt will be placed after that (end of next week).
- Wear course of asphalt paving tentatively scheduled for week of October 19 (including patch on W Fourth St).
- Contractor will be installing street signs.

Reminders:

- Residents with concrete driveways are able to use their driveways.
- Residents with asphalt driveways will be able to resume use of driveways after paving.