

Jefferson/Marshall Weekly Project Update
8/27/2020

Highlights from this past week:

- Contractor has been installing sanitary sewer on W Lincoln Rd.
- Road has been subgraded and base course completed on Jefferson Rd and W Lincoln Rd.
- All sanitary sewer has been installed for the entire project area.

Upcoming work:

- Contractor will be finishing up sewer and water services early next week.
- Contractor continues installing storm sewer along Marshall Rd heading east.
- Grading crew will continue subgrading and base course work in the area of W Lincoln/Marshall Rd and moving east on Marshall Rd.

Reminders:

- Residents can access driveways each morning and evening. Access to driveways will be intermittent throughout the contractor's workday depending on where the contractor is working. Residents are encouraged to park on E or W Lincoln or along W Fourth Street during the day.
- There should be no on-street parking on Jefferson/Marshall during the workday at this time.