

Jefferson/Marshall Weekly Project Update
9/10/2020

Highlights from this past week:

- Contractor is finishing installing sewer and water services.
- Water line work from Hospital Road to W Lincoln Rd should be completed tomorrow.

Upcoming work:

- Temporary water shut-off tentatively scheduled for Wednesday (9/16) for curve of Marshall Rd (east side of project). Contractor will go door-to-door to let affected residents know in advance.
- Temporary water shut-off for five properties on W Fifth Street tentatively scheduled for next Friday (9/18). Contractor will go door-to-door to let affected residents know in advance.
- Contractor will be working on grading parking lot(s) at 533 and 547 Marshall on Monday.
- Contractor will be grading new trail from BP station and heading east to Monette Park next Wednesday through Friday.
- Concrete work (curb and gutter) is scheduled to take place from 9/16 to 9/30.

Reminders:

- Residents can access driveways each morning and evening. Access to driveways will be intermittent throughout the contractor's workday depending on where the contractor is working. Residents are encouraged to park on E or W Lincoln or along W Fourth Street during the day.
- There should be no on-street parking on Jefferson/Marshall during the workday at this time.