

Jefferson/Marshall Weekly Project Update
9/17/2020

Highlights from this past week:

- Water main work from Hospital Road to W Lincoln Rd has been completed.
- Curb and gutter has been installed on most of the project, and the rest will be finished up today.

Upcoming work:

- Grading work is being done on the bike trail, apartment building parking lots, and driveways.
- There will be a temporary water shut-off for five properties on W Fifth Street next Tuesday or Wednesday (9/22 or 9/23). Contractor will go door-to-door to let affected residents know in advance.

Reminders:

- Residents will not be able to access driveways for the next 8 to 10 days. There may be times when residents can park in the street (being careful to avoid the curb and gutter), however, residents are encouraged to park on E or W Lincoln or along W Fourth Street for now.