

Jefferson/Marshall Weekly Project Update
9/24/2020

Highlights from this past week:

- Curb and gutter work has been completed.
- Contractor has been prepping behind curb and preparing for seeding.
- Contractor has been prepping and forming driveway aprons.

Upcoming work:

- Driveway aprons will be poured starting today and should be finished by next Wednesday. Concrete contractor may be working this Saturday as well.
- Contractor will be grading soft spots on road and will finish grading the bike/pedestrian trail.
- First lift of asphalt tentatively scheduled for week of October 12.
- There will be a temporary water shut-off for five properties on W Fifth Street on Monday. Contractor will go door-to-door to let affected residents know in advance.

Reminders:

- Residents will not be able to access driveways for several days while aprons are being poured and cure. Residents are encouraged to park on E or W Lincoln or along W Fourth Street.