

2021 Street & Utility Projects
Update 07/15/2021

E 8th Street

Highlights from this past week:

- Contractor started grading Wednesday at the intersection of E 8th Street and S Starr Avenue. They are working their way west along 8th Street. They will then move to Oak Street and finally finish up on Riley Avenue.

Upcoming work:

- Contractor anticipates grading will take two weeks and they will then place gravel.

S Pierson Avenue

- **Contractor will begin a little earlier than anticipated:** Clearing/grubbing (tree removal) will begin the week of July 19. Pulverizing and removing the existing street, curb and gutter is scheduled to begin the week of July 26.