

**2021 Street & Utility Projects**  
**Update 08/12/2021**

**E 8<sup>th</sup> Street**

**Highlights from this past week:**

- The first layer of asphalt has been placed.
- Contractor has begun backfilling around driveways.

**Upcoming work:**

- Contractor will continue with backfill and will add topsoil next Monday through Wednesday and then begin restoration on Thursday.
- Concrete contractor plans to begin driveway aprons and sidewalk flat work on Monday.



**S Pierson Avenue**

**Highlights from this past week:**

- Contractor continues to work on sanitary sewer.

**Upcoming work:**

- Contractor will hook up temporary water on Monday. There will not be a disruption in service, however, contractor will need to access each property to switch over to the temporary service.
- W 4<sup>th</sup> Street will have a single-lane closure tomorrow – Friday (8/13). Flaggers will be on-site.
- W 4<sup>th</sup> Street will be closed at Pierson beginning Tuesday (8/17). There will be a signed detour. We expect it to be closed for about a week.

