

**2021 Street & Utility Projects**  
**Update 08/19/2021**

**E 8<sup>th</sup> Street**

**Highlights from this past week:**

- Sidewalks have been poured.
- Contractor has been working on restoration and asphalt patching.

**Upcoming work:**

- Contractor will continue restoration work next week.
- Second lift of asphalt scheduled for next Thursday/Friday (Aug 26/27).
- Project scheduled to be completed on August 30.

**S Pierson Avenue**

**Highlights from this past week:**

- Contractor is finishing up water main installation today and will finish up sanitary sewer main installation by Friday afternoon.
- W 4<sup>th</sup> Street is closed at Pierson Avenue through Friday evening but will be opened back up for the weekend.

**Upcoming work:**

- Contractor will be working on water and storm sewer lateral connections next week.