

**Jefferson/Marshall Weekly Project Update**  
**9/3/2020**

**Highlights from this past week:**

- All roads in project area have been subgraded and base course completed. Contractor is working on driveway cut-outs/grades.
- Contractor is finishing up sewer and water services.

**Upcoming work:**

- Parking lot work at 533 and 547 Marshall will start tomorrow (Friday 9/4). Tenants will not be able to use parking lot(s) for approximately two weeks.
- Temporary water shut-off planned for next Tuesday (9/8) on E Lincoln (two hours maximum). Contractor will go door-to-door to let affected residents know in advance.
- Temporary water shut-off tentatively scheduled for Wednesday (9/16) for curve of Marshall Rd (east side of project). Contractor will go door-to-door to let affected residents know in advance.
- New water line will be installed on Wednesday (from Hospital Rd to W Lincoln Rd). No interruptions for residents or hospital. Hospital Road will be accessible from the south only.

**Reminders:**

- Residents can access driveways each morning and evening. Access to driveways will be intermittent throughout the contractor's workday depending on where the contractor is working. Residents are encouraged to park on E or W Lincoln or along W Fourth Street during the day.
- There should be no on-street parking on Jefferson/Marshall during the workday at this time.